COORDINATION MEETING NOTES PUBLIC WORKS DEPARTMENT

July 11, 2017

Projects Under Construction

- 1. 2017 Street Resurfacing Contract Craig Midgett (CEI SEPI)
 - a. Rose Brothers Paving
 - b. Working Arlington (Memorial to Hooker) night work this week
 - c. GUC Water intersection of Glenwood and Sunset?

Projects Recently Advertised

1. None

Projects in Design/Upcoming Projects

- 1. South Tar River Greenway Phase 3 First Street Place to Moye Blvd Lynn Raynor
 - a. Received approval from CSXT
 - b. Awaiting final draft contract approval from NCDOT
 - c. Tentative Construction advertisement August/September
- 2. Safe Routes to School-Craig Midgett
 - a. Currently working on easement acquisition
- 3. W. 5th Street Gateway Lynn Raynor
 - a. Currently working on easement acquisition
 - b. Construction depends upon completion of acquisition
- 4. Arlington Bond Project Phase 3
 - a. Hooker to Red Banks, Timeframe unknown

33

GREENVILLE UTILITIES COMMISSION

~ Electric Department Work Progress ~

July 2017

INSTALLING UG PRIMARY & TRANSFORMERS

Tenth Street Connector

South Bypass Loop

Simpson Mini Storage (Tucker Rd)

GTAC

Verizon (E Tenth St.)

MACO Paint Center

Discount Tire

ECU Transit Depo

Villa Grande

Blackwood Ridge

Lynndale East (Sec. 4; Ph. 2)

Langston Farms (Sec. 8 & 9)

Sagewood Subdivision (Ivy Rd)

The Gathers (old Pugh's lot)

Brook Hollow (Sec.; Ph. 2)

Alton Village

Brandy Creek

College View Apartments

Sidewalk Group (Apartments)

Wirth Chiropractic

** RED ITEMS ARE BEGINNING SOON **

| NAME - | WORK TO BE DONE | DURATION |
|-----------------------------------|--|-----------------|
| Dickinson Ave (DOT Project) | Maintenance & Relocation of Facilities | Continues |
| Taft/Ward - Tenth St Apts. | Remove OH Primary | Beginning Soon |
| Robert Little Rd (DOT Project) | Drain Tile Replacement | Beginning Soon |
| NC 33E (DOT Project) | Replacing old UG cable | Beginning Soon |
| Physicians East | Add Primary & TX for Addition | Beginning Soon |
| Villa Grande S/D | Add Primary, TX & Lights | Beginning Soon |
| CHE- Mid-Atlantic Inc. | Install Secondary | Continues |
| Children's World | Install TX, Secondary | Continues |
| | | |

GREENVILLE UTILITIES COMMISSION

Water Resources Department Work Progress

July 2017

WATER RESOURCES DEPT. PROJECTS

| Name | Work to be Done | Duration |
|--------------------------------|-----------------------|-----------------|
| River Bluff Drive | Install inline valves | 1 day |
| 10 th St. Connector | Valve/drop installs | 1 week |
| GTAC | Replace sewer on Pitt | 3 weeks |
| Rehab sewer mains & services | About town | 1 month |

DEVELOPER PROJECTS

Projects Approved for Construction

Arbor Hills Phase 5

Blackwood Ridge Phase 1

Centre Court (UC)

College View Apartments (UC)

ECU-Clement Hall (UC)

ECU-Student Union (UC)

ECU-Faculty Way (UC)

Elmhurst Elementary (UC)

Fairfield Inn (UC)

GTAC (UC)

Langston West 8 & 9 (UC)

Lynndale East Section 4, Phase 2 (UC)

Meadow Woods (UC)

Mill Creek (UC)

Oxford Park (UC)

Ronald McDonald House (UC)

Sagewood (UC)

Savannah Place Sec. 2 Ph. 1&2 (UC)

Savannah Place Sec. 4 Ph. 1&2 (UC)

The Gather Uptown Apartments (UC)

The Salvation Army

Theta Chi Fraternity House (UC)

Vidant Cancer Center

Westhaven South Section 2 (UC)

Wirth Chiropractic (UC)

Projects Completed & Accepted by GUC

Hardee Junction

Parkside Bluffs

Lidl

South Pitt Street

The Arbors

UHAUL

Brook Hollow Sec. 4 Phase 2

Publix

Taft Ward Sewer

Figure Eight

Dollar General (Frog Level)

GREENVILLE UTILITIES COMMISSION

Gas Department Work Progress

July 2017

| NAME | WORK TO BE DONE | DURATION |
|--|--|----------------|
| Arlington Blvd/Hyde Dr (Children's World) | Install 2" PE Gas Main | 3 Days |
| Ms. Paul Lane | Abandon 2" WS main and install 2" PE main. | 5 Days |
| Paramore SD – Becky Anne Dr | Install 506' X 2" PE Gas Main | 2 Days |
| J C Galloway Road | Install 200' X 4" PE Gas Main | 3 Days |
| Greenville Housing Authority | Remove Master Meters | 6 Days |
| Autumn Lakes – Robert Little Rd | Install 742' X 4" PE and 3,142' X 2" PE Gas Main | 5 Days |
| Boyd Street – Winterville | Relocate 2,300' X 4" PE Gas Main | 15 days |
| Langston West Section 7 | Install 2" PE Gas Main | 5 Days |
| Charleston Village Section 7 | Install 2" PE Gas Main | 3 Days |
| | | |
| CONTRACTOR PROJECTS | | |
| Thomas Langston Road (Improvements) | Install 8" PE Gas Main | 15 Days |
| Southwest Bypass | Relocate existing facilities | 40 Days |
| | | |
| ON HOLD PROJECTS | | |
| E Wright Rd (Greenville) Phase 2 | OB Replacement Project | 10 Days |
| Colonial Heights - (Greenville) Phase 3 | OB Replacement Project | 20 Days |
| 6" Service Tap Replacement Project | Replace Leaking Taps | 365 Days |
| About System | Replace White Bottom Valves | Until Complete |



Statewide Ticket and Transmission Data

June: 2017 / 2016 Comparison

Tickets

2017: 170,404

2016: 175,428

Difference: -2.9%

Transmissions

2017: 971,633

2016: 949,373

Difference: 2.3%





Statewide Ticket and Transmission Data

Year-to-Date: 2017 / 2016 Comparison

Tickets

2017: 969,119

2016: 933,728

Difference: 3.8%

Transmissions

2017: 5,499,795

2016: 4,992,894

Difference: 10.2%





County Ticket Volume



June: 2017 Stats Compared with 2016

| | Type Ticket | | | | | |
|---------|-------------|--------|-------|-------------|-------|-------|
| | 3 HR | CNCL | NEW | RXMT | UPDT | TOTAL |
| 2016 | 12 | 24 | 1247 | 11 | 587 | 1881 |
| 2017 | 8 | 11 | 1183 | 12 | 678 | 1892 |
| +/- Var | -33.3% | -54.2% | -5.1% | 9.1% | 15.5% | 0.6% |
| | | | | Locates per | day | 86 |

County Ticket Volume



Year-to-Date: 2017 Stats Compared with 2016

| | | Type Ticket | | | | | |
|---|---------|-------------|-----------------|-------|-------------|-------|-------|
| | | 3 HR | CNCL | NEW | RXMT | UPDT | TOTAL |
| | 2016 | 44 | 105 | 6710 | 59 | 2063 | 8981 |
| | 2017 | 47 | 114 | 6698 | 121 | 3493 | 10473 |
| + | -/- Var | 6.8% | 8.6% | -0.2% | 105.1% | 69.3% | 16.6% |
| | | | he is Ass Volta | | Locates per | r day | 83 |

County Ticket Distribution



| County/Place | 06 Jun |
|----------------|--------|
| PITT | 1892 |
| AYDEN | 92 |
| BELL ARTHUR | 9 |
| BELVOIR | 13 |
| BETHEL | 6 |
| BRITTANY RIDGE | 1 |
| CALICO | 1 |
| CHICOD | 8 |
| FALKLAND | 39 |
| FARMVILLE | 92 |
| FOUNTAIN | 17 |
| GREENVILLE | 1233 |

| GREENVILLE HEIGHTS | 3 |
|--------------------|-----|
| GRIFTON | 30 |
| GRIMESLAND | 59 |
| PACTOLUS | 5 |
| SIMPSON | 3 |
| STOKES | 11 |
| WINTERVILLE | 270 |



Events, Meetings, Holidays





Upcoming Holiday

Labor Day Monday, Sept. 4

All holidays are excluded from the three working day notice.

Board Meeting

3Q17

October 19-20 Double Tree by Hilton Hotel New Bern River Front New Bern, NC

NC Underground Damage Prevention Review Board Meetings

Located at: 2550 Operations Way, Raleigh, NC.
On the corner of Operations Way and Westinghouse Blvd.

October 17, 2017 10am to 4pm

State UCC Meetings

PSNC Energy
Tue, Sept. 12, 2017
10am – 12pm
1801 Trinity Church Rd.,
Concord, NC 28027

August 11, 2017



Save the Date



ncpipesplus.org/mock-line-strike.html

September 13th 2017

NC State Fairgrounds & Kerr Scott Building 1025 Blue Ridge Rd, Raleigh, NC 27607



How can an 811 liaison help you today?







Get a PDF copy of this presentation at www.ncucc.org

Use the UCC Issues form to voice your concerns to both local and state level UCC meetings in North Carolina. Available on both the NCUCC website and the NC811 app.



