UCC Sign-In Sheet

County: P. H

Date: 2 / /3 /26

	Phone Number	353-2112-1012	030-373-181/	1		10				<u> </u>	L.		11						
Emoil	The state of the state of	Por 4.10 6 1.10	adward Vre a groot from	Trigo M/ B auc. Com	cognotto redercasuation on	hicholth@ Guc. com	ookleye, age. com	STEPHEN. IMEKSON @ CENTURY link	Adamsec Dquc, com	Hills Mulphy of USICIIC, 12 m	James Ruberson @ 451646. com	parretcha ave con	D.						
Company	Ne 81/	Pichnay + Nortural Gos	Jrb	GUC WR	Truder Construction	64c electric	פתר בשבונור	Centraylink	GUC	4526	USIC	GUC-Cas							
Name	Howard Corn	۔ ا	Blu Epumeras	Mickey Till	Charles Purof	Tyler Nichols	JEFF CAKLEY	STEPHEN JACKSON	Cody Adams	Phillip Milaure 160	JIM ROBERSON	Cherlyn Barutt	>						

GREENVILLE UTILITIES COMMISSION

~ Electric Department Work Progress ~

February 2018

INSTALLING UG PRIMARY & TRANSFORMERS (in progress)

Tenth Street Connector

South Bypass Loop(Transmission only)

The Gathers (old Pugh's lot)

Brandy Creek Subdivision

Salvation Army

ECU Transit Depo

ECU- Student Union

Villa Grande (Phase 2)

College View Apartments

Sidewalk Group Apartments

Kenilworth Subdivision

Lynndale East (Sec. 4; Ph. 2)

Savannah Place Sec 2 & 4; Ph. 1& 2

Summer Place Subdivision (NC33E)

Meadow Woods (Phase 2)

** RED ITEMS ARE BEGINNING SOON **

<u>NAME</u>	WORK TO BE DONE	DURATION
Ignite Church	Add Primary & TX	Continues
PCCC Early School Bldg	Install new UG Primary & TX	Continues
ECU Southside Stadium	Duct Bank Install	Continues
Langston Farms (Sec 8 & 9)	Install Lights	Continues
Koinonia Christian Center	Install new UG Primary & TX	Continues
Major Smith Rd	Install new poles and primary phase	Continues
Eastern Pines Dental Office	Install new UG Cable	Continues
FedEx	Setting TX and install UG Primary	Continues
Brook Hollow (Sec 4; Ph. 3)	Add Primary & TX	Beginning Soon
University Edge Apartments	Add Primary, TX & lights	Beginning Soon
Proximity Apartments	Install new UG Cable & TX	Beginning Soon
Arbor Hills S/D (new section)	Install new UG Cable & TX	Beginning Soon
Dickinson Ave (DOT Project)	Maintenance & Relocation of Facilities	Beginning Soon
Allen Rd (DOT Project)	Relocating Poles	Beginning Soon
NC 11 & 43 N (DOT Project)	Relocating Poles	Beginning Soon
Taft/Ward - Tenth St Apts.	Remove OH Primary	Beginning Soon
Westhaven South (Sec 2)	Install new UG Primary & TX	Beginning Soon
Carmax	Install new UG Primary & TX	Beginning Soon
University Edge	Set TX & Lighting Circuit	Beginning Soon
Berkeley (Phase 3)	Install facilities	Beginning Soon

GREENVILLE UTILITIES COMMISSION

Gas Department Work Progress

February 2018

NAME	WORK TO BE DONE	DURATION
Boyd Street – Winterville Gas Main	Relocate 1,950' X 4" PE and renew gas services	6 Days
Sage Wood Subdivision - Ivy Road – Phase 1	Install 2" PE Gas Main	5 Days
Dowdy-Ficklen Stadium	Abandon and Install 4" PE Gas Main	5 Days
Greenville Housing Authority	Remove Master Meters	6 Days
Brandy Creek Phase 4	Install 2" PE Gas Main	3 Days
Dickinson Ave – Memorial Dr to Reade Circle - Greenville	Relocate conflicts	Until
Cypress Glenn – Greenville	Relocate and Install 2" PE Gas Main	5 Days
US 13(Memorial Dr) and NC 43 (5 th Street) – Greenville	Relocate Gas Main DOT Project	7 Days
Autumn Lakes – Robert Little Rd	Install 742' X 4" PE and 3,142' X 2" PE Gas Main	5 Days
Savannah Place	Install 2" PE Gas Main	4 Days
Summer Winds (Winterville)	Install 2" PE Gas Main	6 Days
CONTRACTOR PROJECTS		
Thomas Langston Road (Improvements)	Install 8" PE Gas Main	30 Days
ON HOLD PROJECTS		
E Wright Rd. – (Greenville) Phase 2	OB Replacement Project	10 Days
Colonial Heights – (Greenville) Phase 3	OB Replacement Project	20 Days
6" Service Tap Replacement Project	Replace Leaking Taps	365 Days
About System	Replace White Bottom Valves	Until Complete

GREENVILLE UTILITIES COMMISSION

Water Resources Department Work Progress

February 2018

WATER RESOURCES DEPT. PROJECTS

Name	Work to be Done	Duration
River Bluff Drive	Install inline valves	1 day
10 th St. Connector	Valve/drop installs	1 week
GTAC	Replace sewer on Pitt & Clark	3 weeks
Town Creek Culvert	Install valves & thrust blocking	6 weeks?
Rehab sewer mains & services	about town	1 month

DEVELOPER PROJECTS

Projects Approved for Construction

Arbor Hills 6 (UC)

Berkley Phase 3

Blackwood Ridge Phase 1

Carmax

College View Apartments (UC)

ECU-Student Union (UC)

FEDEX (UC)

GTAC (UC)

Lynndale East Section 4, Phase 2

Meadow Woods (UC)

Mill Creek (UC)

Oxford Park (UC)

Proximity (UC)

Sagewood (UC)

Savannah Place Sec. 2 Ph. 1&2 (UC)

Savannah Place Sec. 4 Ph. 1&2 (UC)

Still Life

The Gather Uptown Apartments (UC)

The Salvation Army

University Edge (UC)

Westhaven South Section 2 (UC)

Projects Completed & Accepted by GUC

Audi

Discount Tire

Fairfield Inn

Ronald McDonald House

Vidant Cancer Center